

**MUNICIPAL CORPORATION KAMOKE**  
**Punjab Cities Program-Rehabilitation of Municipal Services Infrastructure Project under PCP**

Group	Approved cost (Million Rs.)	Gestation Period (Months)	Physical Progress (%)	Expected Date of Completion
<b>Rehabilitation of Municipal Services in Kamoke City (Group-A)</b> <b>Rehabilitation Work</b> <b>I-Water supply</b> 1- Replacement of Tube Well 2- Replacemenet of turbine pumping units 3- Installation of bulk water meters 4- External electrification 5- Construction of pump house 6- External electrification 7- Replacement of motor control units 8- Rehabilitation of filtration plants 9- Replacemenet of sluice valves 10- Replacemenet of non return valves 11- Installation of power factor improvement equipment <b>II-Sewerage</b> Rehabilitation of sullage carrier Provision of sub mersible pump for of disposal works 3-cusic, 25HP motor with MS pipe 130-rft Provision of sub mersible pump for of disposal works 3-cusic, 25HP motor with MS pipe 105-rft Construction of additional manholes Repair of disposal Stations, collecting tanks & screening chambers Installation of power factor improvement equipments <b>IV- Parks</b> 1- Rehabilitation of ladies park <b>V- Street Light</b> 1- 120 watt LED lights with accessories in underpass road 2- 120 watt LED lights with accessories in lady park road	100.09	12	55%	30.05.2021

Group	Approved cost (Million Rs.)	Gestation Period (Months)	Physical Progress (%)	Expected Date of Completion
<b>Rehabilitation of Municipal Services in Kamoke (Group-C)</b> <b>Supply Items</b> <b>I-Sewerage</b> 1- Provision of winch machines for desilting of sewer lines 2- Provision of Back-Hoe machine for de silting of sullage carriers 3- Supply of manhole covers with base frame 4- Supply of non-clogging sullage pump	8.62	8	100%	Completed