

**List of Approved Projects for the Last 03 years
Municipal Corporation Kamoke**

Sr. No.	Name of Project	Gestation Period	Approved Cost (PKR)	Status	Physical Progress	Remarks
1	Constt: of Nali, Gali Imdad Shah wali, Gali Manzoor Dakia wali, Gali Yousaf Shop etc ward No.10 City Kamoke	03-Month	685000	Completed	100%	
2	Constt: of Street, Drains PCC Gali Zulifqar wali, Rafique wali, Ghouse wali etc ward No.11 City Kamoke	03-Month	600000	Completed	100%	
3	Constt: of Street, Drains PCC Gali Abdul Waheed wali etc ward No.12 City Kamoke	03-Month	600000	Completed	95%	
4	Constt: of Street, Drain PCC Gali No.8 Tower wali, Gali No.6 Niazi wali, Gali Miraj Ansari wali etc ward No.13 City Kamoke	03-Month	600000	Completed	100%	
5	Constt: of Street, Drain PCC etc Gali Hayat wali, Gali Hamid wali, Gali Zia-e Madina etc ward No.14 City Kamoke	12-Month	600000	Completed	100%	
6	Constt: of Street, Drains PCC etc Gali Maher Younas wali, link Rasool Nagar Road etc ward No.15 City Kamoke	12-Month	600000	Completed	100%	
7	Constt: of Street, Drains PCC etc Gali Rana Akram wali, Gali Master Muhammad wali, Gali Khuda Bakhsh wali, Gali Khaal wali etc ward No.16 City Kamoke	12-Month	600000	Completed	79%	
8	Constt: of Street, Drain PCC etc Gali Masjid Al-Farooq wali, Gali Aslam Sapahi wali etc ward No.17 City Kamoke	04-Month	600000	Completed	100%	
9	Constt: of Street, Drain PCC etc Gali Abid Shah wali, Gali remaining Pehlwan Sapahi wali, Gali remaining Rana Sakander etc ward No.18 City Kamoke	03-Month	600000	Completed	97%	
10	Constt: of Street, Drain PCC Gali Fatah Muhammad wali, Gali Khalid Jattia wali etc ward No.19 City Kamoke	03-Month	600000	Completed	100%	
11	Constt: of Street, Drain PCC etc Gali Aslam Jatt wali, Gali Munir Bartan wali, Gali Rafique Gujjar wali etc ward No.20 City Kamoke	03-Month	760000	Completed	100%	
12	Constt: of Street, Drain PCC etc Gali Hakeem Ghulam Abas wali, Gali No.7 Chudary Boota wali, Gali Baba Kaley wali, Gali Talat wali etc ward No.21 City Kamoke	03-Month	600000	Completed	100%	
13	Constt: of Street, Drain PCC etc Gali No.21 Rana Khalid wali, Gali No.23 Baba Akram Jhatol wali Kolia Road etc ward No.22 City Kamoke	03-Month	650000	Completed	100%	
14	Constt: of Street, Drain PCC etc Gali Master Sabir wali, Gali Ashraf Fooji wali Jamia Masjid Farooqi etc ward No.23 City Kamoke	06-Month	600000	Completed	100%	
15	Constt: of Street, Drain PCC etc Gali Aslam wali, Gali Mian Thanedar wali, Gali Boota Ansari wali etc ward No.24 City Kamoke	03-Month	650000	Completed	100%	
16	Constt: of Street, Drain PCC etc Gali Sharif wali, Gali Allah Rakha wali, Gali Yousaf Karkhana wali, Gali Abdul Sattar wali etc ward No.25 City Kamoke	06-Month	600000	Completed	97%	
17	Constt: of Street, Drain PCC etc Gali Javed Shaheen wali etc ward No.26 City Kamoke	03-Month	800000	Completed	100%	
18	Constt: of Street, Drain PCC etc Gali Haji Amin wali, Gali Molvi Zia wali etc ward No.27 City Kamoke	03-Month	600000	Completed	100%	
19	Constt: of Gali PCC, Nullah etc Gali Baba Barkat wali Dervaish Pura ward No.28 City Kamoke	02-Month	700000	Completed	100%	
20	Constt: of Gali, Nali PCC etc Gali No.7 etc Sharif Pura ward No.29 City Kamoke	02-Month	600000	Completed	100%	
21	Constt: of Gali, Nali PCC etc Gali Shahzad Khandia wale wali with branches Khan Town ward No.30 City Kamoke	04-Month	600000	Completed	100%	

Sr. No.	Name of Project	Gestation Period	Approved Cost (PKR)	Status	Physical Progress	Remarks
22	Constt: of Gali, Nali PCC etc Gali Botlan wale wali etc Bilal Park Road ward No.31 City Kamoke	03-Month	605000	Completed	100%	
23	Constt: of Gali, Nali PCC Gali Hanif Chishti wali, Aslam s/o Puni wali, Gali Bao Chaey wale wali etc Habib Pura ward No.32 City Kamoke	03-Month	606300	Completed	100%	
24	Constt: of Gali, Nali PCC Gali Yamin wali, Habib Pura ward No.33 City Kamoke	03-Month	600000	Completed	100%	
25	Constt: of Gali, Nali PCC Gali Abas Virk wali, Gali Amin Pehlwan wali etc Bhutta Town ward No.34 City Kamoke	12-Month	604500	Completed	100%	
26	Constt: of Gali, Nali PCC Gali Bhoola Dhae Bhaley wala with branches Muhammad Pura, Gali No.8 Multania wali Faze Madina etc ward No.35 City Kamoke	06-Month	600000	Completed	100%	
27	Constt: of Gali, Nali PCC etc Gali Abdul Haq Saroya, Gali Malik Afzal, Gali Hafiz Afzal etc ward No.36 City Kamoke	06-Month	800000	Completed	97%	
28	Constt: Gali, Gallah Charch wala etc ward No.18 City Kamoke	03-Month	655000	Completed	100%	
29	Constt: Steet, Drains PCC Gali Fooji wali, Gali Nadeem wali Koot Rafique etc City Kamoke	06-Month	300000	Completed	100%	
30	Constt: of Steet, Drains PCC Gali Bhattia wali etc City Kamoke	06-Month	470000	Completed	100%	
31	Constt: of Street, Drains PCC Gali Ranga Pehlwan wali Darbar wali etc City Kamoke	02-Month	300000	Completed	84%	
32	Constt: of Street, Drains PCC Gali Jamil Kasaie wali ward No.4, Gali Riasat Gujjar wali etc ward No.3 City Kamoke	06-Month	300000	Completed	59%	
33	Constt: of Gali PCC Gallah Jattian wala etc near Karkhana Naeem Billa City Kamoke		300000	-	-	Cancelled due to non availability of funds by order of Administrator
34	Constt: of Street, Drains PCC remaining Gali Khushi Dhobi wali, Gali Ghafoor wali etc City	06-Month	300000	Completed	74%	
35	Constt: of Gali Khokharan wali etc ward No.7 City Kamoke	04-Month	300000	Completed	100%	
36	Constt: of Nali, PCC Gali No.1 Abdul Rasheed Dar wali etc Mandiala Road City Kamoke	04-Month	300000	Completed	100%	
37	Constt: of Street, Drain PCC Yousaf Verka wali Graveyard Towaqal wala Tolike Road City Kamoke	04-Month	1000000	Completed	100%	
38	Constt: of Street, Drains PCC Masjid Noor-ul-huda Ahl-e-Hadees wali No.7 Bilal Park City Kamoke	02-Month	425000	Completed	100%	
39	Constt: of Street, Drain PCC Gali, Nullah etc Molvi Yaqoob wali near Jamia Masjid Miraje Mustafa City Kamoke	01-Month	400000	Completed	86%	
40	Constt: of Street, Drain PCC Gali, Nullah etc Master Allah Dita wali Dervaish Pura City Kamoke	02-Month	750000	Completed	100%	
41	Constt: of Street, Drains PCC etc Seith Hanif Gunnour wali ward No.19 City Kamoke	02-Month	415000	Completed	100%	
42	Constt: of Street, Drain PCC etc Gali Aslam Mistri wali Tibba Muhammad Nagar City Kamoke	02-Month	300000	Completed	100%	
43	Constt: of Street, Drain PCC etc near Motor Cycle Market City Kamoke	01-Month	100000	Completed	68%	
44	Constt: of Street No.20 Gali Baba Taji Din wali etc Mohallah Bilal Park City Kamoke		600000	-	-	Cancelled due to non availability of funds by order of Administrator
45	Constt: Earth Filling Gali Sheikh Farooq wali Tibba Muhammad Nagar City Kamoke	03-Month	100000	Completed	100%	

Sr. No.	Name of Project	Gestation Period	Approved Cost (PKR)	Status	Physical Progress	Remarks
46	Constt: of Boundary Wall, Earth Filling Janah Gah Railway Road City Kamoke	06-Month	400000	Completed	100%	
47	Constt: of Street, Drains PCC etc Gali Arrey wali, Gali Ramzan Chamchian wali etc Mohallah Dolat Pura City Kamoke	03-Month	750000	Completed	100%	
48	Constt:/Repair Water Supply Pipe Line near Hulti wala Graveyard City Kamoke	06-Month	225000	-	0%	
49	Constt: of Street, Drains PCC etc Gallah Muhammad Aslam wala Mohallah Slammat Pura from House Muhammad Ejaz to House Ilyas Malik wala etc City Kamoke	02-Month	250000	Completed	80%	
50	Constt: of Remaining Gali, Nali PCC etc Gali Meher Liaqat wali Mohallah Hajveri City Kamoke	01-Month	200000	Completed	100%	
51	Constt: of Street, Drains PCC etc Gallah Foji Ashraf wala Tatly Road to Rana Shoukat Habib Pura City Kamoke	02-Month	800000	Completed	100%	
52	Repair of Chairs, Lights, Rang and Rogan etc Hall office of M.C Kamoke	04-Month	2000000	Completed	100%	
53	Cleaning of Sewerage Line etc Mohallah Faisal Town, Tatley Ali Road Mohallah Sharif Pura, Dervaish Pura, Mandi Area, Tibba Muhammad Nagar etc City Kamoke	12-Month	1000000	Completed	93%	
54	Constt: of Tuff Tile etc near Bhola Peer G.T Road City Kamoke	01-Month	400000	Completed	85%	
55	Kachra Uthwae Darbar Bhola Peer to HFC Hotel G.T Road City Kamoke	02-Month	500000	Completed	97%	
56	Constt: of Street, Drain PCC etc Haji Munshi Dipu wali City Kamoke	02-Month	200000	Completed	100%	
57	Constt: of Street, Drain PCC etc Gali Yousaf Mughal wali, Gali Lahorian wali, Gali Bao Mustafa wali etc ward No.10 City Kamoke	03-Month	700000	Completed	100%	
58	Improvement of Press Club City Kamoke	12-Month	1300000	Completed	100%	
59	Constt: of Street, Drain PCC etc Gali Baba Boota Minhas wali Kasoke Road City Kamoke		600000	-	-	Cancelled due to non availability of funds by order of Administrator
60	Constt: of Street, Drain PCC etc link Gali Ramzan Chamchian wali near Gali Arey wali G.T Road City Kamoke	02-Month	225000	Completed	100%	
61	Constt:/Repair Sewerage Pipe Line City Kamoke	02-Month	600000	Completed	96%	
62	Constt: of Sewerage Pipe Line etc Gali Rana Sagher wali etc Mohallah Rasool Nagar City Kamoke	02-Month	250000	Completed	100%	
63	Constt: of Shed etc water tanki Mandiala Road Kamoke	12-Month	1200000	W.I.P	40%	Due to non availability of funds
64	Constt: of Street, Drains PCC etc Kasooke Road Kot Rafique Kamoke	03-Month	800000	Completed	73%	
65	Constt: of Nullah etc Dera Baba Janni from Gali Muhammad Boota to Khaal Dera Baba Janni Road Kamoke	04-Month	1950000	Completed	100%	
66	Constt: of Steet, Drains PCC etc Iqbal Khokhar wali ling Gali Eid Ghah Mohallah Mehboob-e-Haq City Kamoke	06-Month	200000	Completed	100%	
67	Constt: of Drain PCC Gali Anwar Gujjar wali Marri Road City Kamoke	02-Month	250000	Completed	100%	
68	Constt: of PCC, Laying of Sewerage Pipe etc Gallah Punjab Bank Road Kamoke	02-Month	500000	Completed	100%	
69	Constt: of Earth Filling Tuff Tile Bath Room Boundary Wall etc Rasool Nagar road Water Tanki Kamoke	03-Month	1400000	Completed	100%	

Sr. No.	Name of Project	Gestation Period	Approved Cost (PKR)	Status	Physical Progress	Remarks
70	Providing/Fixing of Eyes Cat city area Kamoke	02-Month	500000	Completed	100%	
71	Earth Filling Railway Road Line Par near Food Godown city Kamoke	02-Month	750000	Completed	100%	
72	Cleaning of Nullah Jaat with Exevator Machine city area Kamoke	04-Month	1500000	Completed	100%	
73	Constt./Repair of Pullian etc city area Kamoke	06-Month	1000000	Completed	90%	
74	Constt: of Drain PCC etc Gali Tower wali Mohallah Rasool Nagar city area Kamoke	03-Month	400000	Completed	82%	
75	Constt: of Nullah Gali Dispensary wali towards Dabuinn Shadi Hall G.T Road Garbi side city Kamoke	15-Month	2400000	W.I.P	73%	Due to non availability of funds
76	Constt: of PCC, Sewerage etc Gali Waris wali Mohallah Karmanwala city Kamoke	08-Month	1250000	Completed	100%	
77	Constt: of Pully etc Rajbah near Bismillah Qaryana Store wala Lady Park Road city Kamoke	12-Month	700000	Completed	100%	
Total			49575800	0	98%	